Mallinckrodt US LLC

July13, 2020

Mr. Chris Swain Bureau of Remediation and Waste Management Maine Department of Environmental Protection 17 State House Station Augusta ME 04333

Subject: Monthly Progress Report –June 2020

Orrington Remediation Site

Orrington, Maine

Dear Mr. Swain:

This Monthly Progress Report is submitted to Maine Department of Environmental Protection (DEP) in compliance with reporting requirements in the Board of Environmental Protection (BEP) Order (Order) effective April 3, 2014 for the Orrington Remediation Site (Site) in Orrington, Maine, which incorporates, with modifications, the Compliance Order issued by the DEP dated November 24, 2008. This Report covers the period of **June 2020** and is submitted on behalf of Mallinckrodt US LLC.

If you have questions regarding this report, please contact me at 774-284-2207.

Sincerely,

David Kelley

Remediation Program Manager

cc: (all electronic copies)

Kelly Bay – Director, Orrington Town Library

Joseph Hayes- Interim Town Manager, Town of Orrington

Alan Snell- Chairman of Board of Selectman, Town of Orrington

Patricia Duft – Mallinckrodt US LLC

Susanne Miller – Maine DEP, Bangor

David Wright - Maine DEP

Orrington, Maine June 2020

Report Date July 13, 2020

This Monthly Progress Report is submitted to the Maine Department of Environmental Protection (DEP) documenting the activities completed by Mallinckrodt US LLC (Mallinckrodt) and/or its representatives at the Orrington Remediation Site (the Site) along with a description of upcoming activities.

A discussion of all tasks and actions completed during the reporting period toward achieving compliance with the Order

- The monthly Mallinckrodt Maine DEP call was cancelled for June. A call was held on June 2, 2020 with Maine DEP to discuss Plant Area next phase of work and present details of Mallinckrodt's plans. In addition, progress of work in the Cell building was discussed. Additional other discussions took place during the month to discuss Site activities as needed.
- Continued inspection and maintenance of site erosion and stormwater controls.
- Paved Sump Maintenance:
 - Inspection Dates 6/5, 6/8, 6/12, 6/17, 6/26, 6/29, and 6/30 minor maintenance was performed
- Maintained Log of quantities of any visual mercury recovered- Attached
- Disposal options for elemental Mercury have been evaluated and plans will be communicated to Maine DEP in July.
- The on-site Maine DEP oversight inspector continued to participate in daily and weekly construction meetings in which current activities as well as a two-week look ahead are discussed. The on-site inspector also continued daily emails to summarize activities to ensure all parties agree on what is planned/accomplished.
- Continued operation of the perimeter air monitoring system and meteorological station
- Stockpile operations continue to support excavation material and rail car loading
- A power outage occurred on June 24th the duration was approximately 30 minutes.
- <u>Landfill 1 (CMI Plan Rev2 Apr 30, 2018; DEP Conditional Approval Letter May 10, 2018;</u>
 <u>CMI Plan Rev2 May 17, 2018 (revised to incorporate all conditions in DEP CAL)</u>
 - no new activity
- Plant Area (Draft CMI Plan Feb 13, 2017; Phase 1 Excavation Memo Rev1 Jan 2, 2018; DEP Approval of Phase 1 Jan 9, 2018.) and Plant Area CMIP Phase 1A (Retort-01 Area and Cell Building Pre-Trenching) work plan July 9,2019. -DEP conditional approval on July 12, 2019
 - Continued SVE system operation and groundwater monitoring
 - The system continues to operate all wells on one blower as the other blower was sent off- site for repair on June 11, 2020
 - Performed quarterly groundwater sampling.
 - Submitted SVE performance reported to Maine DEP on June 23,2020
- Plant Area Cell Building CMI Plan Scoping memo and associated plans August 7, 2019. DEP conditional approval September 6, 2019.

Orrington, Maine June 2020

- Continued excavation in Cell Building area:
 - Excavation of interior Cells 3, 4, 4A, 5, 6, 7, 8, and 11.
 - Conducted benching to gain safe access to inspection/sampling areas.
 - Performed re-digs at Cells 5, 6, 7, and Cell-10C.
 - Collected confirmation samples.
- Continued Dewatering and additional sumps installations.
- Backfilled in Cells 9, 10, and Cell 10-C.
- Conducted compaction of backfill in Cells 9, 10, and Cell-10C
- H.B. Fleming installed corner bracing at the southwest of the Cell Bldg.
- H.B. Fleming installed anchors on the east side of Cell Bldg.
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017, DEP Approval Oct 16, 2018)
 Continued to maintain erosion and sediment control measures
- Southern Cove (CMI Closure Report Jan 14, 2018, DEP Approval Aug 3, 2018)
 - Continued to maintain erosion and sediment control measures adjacent to the Cove.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
 - The Short-Term CMP includes monitoring of potential remediation impacts as well as ongoing monitoring of groundwater (GW), the GW extraction system (GWES) and Landfill 5.
 - Conducted monitoring according to the Short-Term Comprehensive Monitoring Plan (CMP) during the week of June 8. June monitoring included monthly and quarterly sampling of groundwater, surface water, and sediment in the vicinity of the Plant Area, and quarterly sampling of groundwater according to the Final GWES, Landfill 5, Site Perimeter, and Former Landfill 1 Vicinity monitoring programs.
- Groundwater Final GW Extraction System (GWES) Plan Oct 16, 2017; DEP Approval Jan 9, 2018)
 - Following receipt of Maine DEP comments in the Final GWES design, submitted response and two revised drawings on Nov 6, 2018 and received Maine DEP approval on Nov 7, 2018 and began Final GWES construction on December 3, 2018.
 - Updated the force-main and electrical/communication conduit alignment and provided updated site plan to Maine DEP on January 16, 2019. Maine DEP provided approval on January 17, 2019.
 - Continued management and maintenance of Final GWES.
- Groundwater at Landfills 3,4,5 (PD WP Jul 19, 2018)
 - Landfills 3-5 Bedrock Groundwater Testing Report and Extraction Design Plan (Design Plan) transmitted to Maine DEP on May 16, 2019. Maine DEP comments and conditional approval received June 13, 2019

Orrington, Maine June 2020

- Continued planning for Landfills 3-5 GWES. Activities in June included continued preparation of design drawings, specifications, and design memorandum.
- Groundwater Model (Model Feb 22, 2016, DEP Acceptance of Model Sept 15, 2017)
 - No new activity
- Groundwater Treatment Plant (GWTP) Operation
 - Continued to collect mercury compliance samples from Outfall 001 (once per month with analysis per USEPA Method 1631) and Outfall 002 (one sample per quarter with analysis per USEPA Method 245.1) for transport to Katahdin Analytical Services (Katahdin) for analysis per the MEPDES permit dated May 3, 2019
 - Provided support to CDM as necessary for ongoing remedial site activities including routine treatment of excavation/ construction water generated during remedial activities.
 - The average daily flow through the GWTP was 47,751 gallons with 34,421 gallons total from precipitation and construction related activities.
 - Per the Woodard & Curran Operator, Construction water quality continued to be exceptional throughout June and no TSS tests were required or conducted.
 - Generated 1400 pounds of spent Mersorb for nonhazardous shipment and disposal.
 - Finished trial of polyaluminum chloride for use as a coagulant replacement. Results and documentation will be submitted to Mallinckrodt for review.
 - Generated 500 pounds of nonhazardous filter cake for shipment.
 - Continue to work on SCADA system upgrades/
 - Provided support to Anchor QEA for their work associated with compiling Site data.
 - Submitted the May 2020 NetDMR to MEDEP on June 2, 2020
 - Submitted the May 2020 Toxsheets on June 2, 2020
 - Completed all routine maintenance.

Other Site Activities

- Completed routine site maintenance activities
- Responded to MEDEP comments on the fourth quarter 2019 data transmittal report and submitted a revised report on June 18, 2020
- Submitted a response on June 2, 2020 to Maine DEP's letter dated April 8 2020 requesting that Mallinckrodt US LLC develop cost estimates for the purpose of establishing a trust fund for certain long-term activities.
- Received a response from Maine DEP on June 24, 2020 to Mallinckrodt's June 2, 2020 letter regarding Maine DEP's request that Mallinckrodt US LLC develop cost estimates for the purpose of establishing a trust fund for certain long-term activities.

Orrington, Maine June 2020

A detailed summary of all results of sampling, tests, shipments from the Site and other data received by Mallinckrodt in the prior (previous month) reporting period pursuant to this Order

- Air monitoring and meteorological data is collected continuously by the perimeter air monitoring system and stored in the computer system. Weekly reports are sent to Mallinckrodt. Mallinckrodt will notify the Maine DEP of exceedances in accordance with the updated notification protocol sent to Maine DEP on Aug 28, 2018. An annual report of all data for the preceding year will be submitted to DEP by March 1 of the following year.
- Unvalidated data and laboratory reports are submitted to Maine DEP via the automated database system as they are available. Data validation is conducted by TechLaw as outlined in the Maine DEP approved Data Validation Protocol dated Jan 29, 2018 and a summary of the validation results sent to Maine DEP and Mallinckrodt.
 - Received laboratory analytical data from June monitoring according to the Short-Term CMP.
 Data were submitted to MEDEP on July 2nd following completion of internal quality control review.

Completed Areas:

Landfill Ridge Area (CMI Closure Report Feb 3, 2017; DEP Acceptance Aug 21, 2017)

- Landfill 2 (CMI Closure Report Dec 21, 2017; DEP Approval Jul 2, 2018)
- Landfills 3, 4 and 5 (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Scrap Metal Yard (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Southerly Stream (CMI Closure Report Nov 15, 2017, DEP Approval Oct 16, 2018)
 - Continue to maintain erosion and sediment control measures and cap inspections as appropriate.

A discussion of all tasks and actions scheduled for the coming reporting period including the date for initiating and completing such activities including percent completion where applicable.

- Continue technical discussions with Maine DEP on remediation activities and pending submittals.
- Continue to include the on-site Maine DEP oversight inspector in daily and weekly construction meetings.
- Continue to review the on-site Maine DEP oversight inspector emails outlining planned and completed activities to ensure no miscommunication.
- Continue operation of the perimeter air monitoring system.
- Continue stockpile management of excavated materials and loading railcars for shipment

Orrington, Maine June 2020

- Continue to maintain and improve erosion and sediment control measures and cap inspections as appropriate in completed areas listed above.
- Monitor restored areas
- <u>Landfill 1 (CMI Plan Rev2 Apr 30, 2018; DEP Conditional Approval Letter May 10, 2018;</u> CMI Plan – Rev2 May 17, 2018 (revised to incorporate all conditions in DEP CAL)
 - Monitor and Maintain restored areas as needed
- Plant Area (Draft CMI Plan Feb 13, 2017; Phase 1 Excavation Memo Rev1 Jan 2, 2018; DEP Approval of Phase 1 Jan 9, 2018.) and Plant Area CMIP Phase 1A (Retort-01 Area and Cell Building Pre-Trenching) DEP approval on July 12, 2019
 - Maintain erosion and sediment controls.
 - Continue SVE system operation and continue groundwater monitoring
 - Monitor status of repair of SVE blower #1
- Plant Area Cell Building CMI Plan Scoping memo and associated plans August 7, 2019:DEP conditional approval September 6, 2019
 - Continue excavating Cells 2, 3, 4, 4A, 6, 7, and 8.
 - Conduct backfilling and compaction in Cell Building excavations as excavations are completed.
 - Create a new entry ramp into the Cell Bldg.
 - Loadout soils from TSSA 1 and 2.
 - Continue dewatering and installation of additional sump installations as needed
- Plant Area CMI Plan- Concrete and Utility Removal.
 - Submit_Draft Concrete and Utility Removal Scope of Work letter and Draft Drawings to Maine DEP.
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017, DEP Approval Oct 16, 2018)
 - Continue to maintain erosion and sediment control measures.
- Southern Cove (CMI Closure Report Jan 14, 2018, DEP Approval Aug 3, 2018)
 - Monitor vegetation growth and maintain as needed.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
 - Conduct Short-Term CMP remediation monitoring in accordance with the approved plan
- Groundwater
 - Final GW Extraction System (GWES) Plan Oct 16, 2017; DEP Approval Jan 9, 2018)
 - Conduct monitoring according to the Short-Term CMP.
- Groundwater at Landfills 3,4,5 (PD WP Jul 19, 2018)
 - Continue design of Landfills 3-5 area GWES. Prepare design memorandum, including drawings and specifications, for MEDEP review.

Orrington, Maine June 2020

- Groundwater Model (Model Feb 22, 2016, DEP Acceptance of Model Sept 15, 2017)
 - No planned activity
- Groundwater Treatment Plant (GWTP) Operation
 - Continue compliance sampling of Outfall 001 and 002 per the MEPDES permit.
 - Complete routine maintenance activities.
 - Submit June 2020 NetDMR to MEDEP.
- Complete and submit to MEDEP the June 2020 Toxscan Report
- Prepare coagulant aluminum study submittal to Maine DEP.
- Continue to support CDM and Sevee & Maher with ongoing remedial site activities, as needed.
- Continue/ Complete work on SCADA system upgrade
- Other Site Activities
 - Continue routine site maintenance activities.

Tasks not completed as required, original and revised completion dates, reasons for delay, actions taken to minimize the delay and any other problems or anticipated problems

None

As of the end of O1 2020 the quantity of waste shipped is shown below:

- Leach Field: Soil excavation and off-site disposal is complete.
 - A total of 14 railcars, containing 1,379 tons (TSDF weight) of non-hazardous Leach Field soils, have been shipped off site to Republic facility in Niagara Falls, New York.
- Landfill Ridge: Soil excavation and off-site disposal is complete.
 - A total of 564 railcars, containing 55,158 (TSDF weight) tons of non-hazardous Landfill Ridge soils, have been shipped off site.
 - 534 railcars to the Republic disposal facility in Niagara Falls, New York
 - 30 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- Scrap Metal Yard: Soil excavation and off-site disposal is complete.
 - A total of 413 railcars, containing 40,556 tons (TSDF weight) of non-hazardous Scrap Metal Yard soils, have been shipped off site
 - 412 railcars to the Republic disposal facility in Niagara Falls, New York
 - 1 railcar to the US Ecology Stablex disposal facility in Quebec, Canada.
- Northern Drainage Ditch: Soil excavation and off-site disposal is complete.
 - A total of 307 railcars, containing 29,440 tons (TSDF weight) of non-hazardous Northern Drainage Ditch soils, have been shipped off site.
 - 307 railcars to the Republic disposal facility in Niagara Falls, New York
 - 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- Southerly Stream: Soil excavation and off-site disposal is complete.

Orrington, Maine June 2020

- A total of 112 railcars, containing 10,583 tons (TSDF weight) of non-hazardous Southerly Stream soils, have been shipped off site.
 - 102 railcars to the Republic disposal facility in Niagara Falls, New York
 - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

• Landfill 2: Soil excavation and off-site disposal is complete.

- A total of 441 railcars containing Landfill 2 soils have been shipped off site to date.
 - 118 railcars of 11,557 tons (TSDF weight) of non-hazardous Landfill 2 soils
 - 108 railcars to the Republic disposal facility in Niagara Falls, New York
 - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
 - 323 railcars containing 31,497 tons (Site weight) of hazardous (listed waste) soils to the US Ecology Stablex disposal facility in Quebec, Canada

• Southern Cove: Sediment removal and off-site disposal is complete.

- A total of 190 railcars containing 18,548 tons (TSDF weight) of non-hazardous Southern Cove sediments, have been shipped off site.
 - 190 railcars to the Republic disposal facility in Niagara Falls, New York
 - 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

• Plant Area Phase 1: Soil excavation and shipments are complete

- A total of 303 railcars containing 29,490.73 tons (TSDF weight) of non-hazardous soils have been shipped from the Site:
 - 283 railcars to the Republic disposal facility in Niagara Falls, New York
 - 20 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

• Plant area Phase 1 A and Cell Building Soils excavation and shipments are ongoing

- In June 50 rail cars of Plant Area Phase 1 A and Cell Building soils were shipped off site
 - 23 rail cars containing 2,240.75 tons of non-hazardous soils(site weight)
 - 27 rail cars containing 2,631.50 tons of Hazardous soils (site weight)
- A Total of 463 rail cars of Plant Area Phase 1 A and Cell Building soils have been shipped off site to date
 - 156 railcars containing 15,272.90 tons of non- hazardous soils (site weight)
 - 155 railcars to the Republic disposal facility in Niagara Falls, New York
 - 1 railcar to US ecology Stablex disposal facility in Quebec
 - 307 railcars containing 29,908.45 tons of hazardous Soils(site weight)
 - 307 railcars to the US Ecology Stablex disposal facility in Quebec, Canada

• Landfill 1: Soil excavation and shipments Complete.

- A total of 886 railcars of Landfill 1 soils have been shipped off site.
 - 676 railcars containing 66,111.70 tons (TSDF weight) of non-hazardous Landfill 1 soils
 - 676 railcars to the Republic disposal facility in Niagara Falls, New York

Orrington, Maine June 2020

- 210 railcars containing 20,506.1 tons (TSDF weight) of hazardous Landfill 1 soils
 - 210 railcars to the US Ecology Stablex disposal facility in Quebec, Canada

• Elemental Mercury- see attached log.

- 215 Lbs. total recovered since project inception
- 6 Lbs. recovered in May 2020
- Shipments: NA

General Debris

• Juniper Ridge – 6,240 lbs. 06/24/20

Total Mercury Sample A= ND

Total Mercury Sample B= 0.247

GWTP Sludge

• Generated 1000 pounds of nonhazardous filter cake and 1500 pounds of carbon for shipment

Maine Hazardous Waste Fees

Under the DEP Hazardous Waste Transporter Program, EQ Northeast, Inc. pays \$60/ton to the Maine Hazardous Waste Fund for hazardous wastes transported and disposed off-site. **Updated through Q1 2020. The total paid under this program is \$4,427,649.00 (by rail) and \$1,800.00 (by Truck)**

- The 2nd Quarter 2017 report lists 13,150.65 tons of hazardous soil transported by rail and disposed off site for a total fee of \$789,039 which was paid 9/28/17.
- The 3rd Quarter 2017 report lists 14,125.95 tons of hazardous soil transported by rail and disposed off site for a total fee of \$847,557 which was paid 12/1/17.
- The 4th Quarter 2017 report lists 4,190.10 tons of hazardous soil transported by rail and disposed off site for a total fee of \$251,406 which was paid.
- On Nov 13, 2017 an additional 30 tons of hazardous waste was transported by truck and disposed off site for a total fee of \$1,800.
- The 1st Quarter 2018 report lists 0 tons of hazardous soil transported and disposed off site.
- The 2nd Quarter 2018 report lists 4,288.20 tons of hazardous soil transported by rail and disposed off site for a total fee of \$257,292 which was paid 8/22/18.
- The 3rd Quarter 2018 report lists 8,4170.10 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 505,026.00
- The 4th Quarter 2018 report lists 7800.08 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 468,048.00

Orrington, Maine June 2020

- The 1st and 2nd Quarter 2019 report lists 0 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 468,048.00
- The 3rd Quarter 2019 report lists 5,064.75tons of hazardous soils transported by rail and disposed of off site for a total fee of \$303,885.00/
- The 4th Quarter 2019 report lists 7,209.10 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$432,546.00
- The 1st Quarter 2020 report lists 9547.5 tons of hazardous soils transported by rail and disposed of off site for a total fee of **\$572,850.00**.

Maine Statute 1319-I requires transporters of regulated hazardous materials (per 49 CFR 172.101) by rail to pay 15 cents/ton on the shipments. As of March 31, 2020, the total paid under this requirement is \$47,892.81

Additional information regarding the progress of the work

- BeyondHoltraChem.com is periodically updated to reflect ongoing site activities.
- The On The Penobscot newsletter is issued periodically to update area residents on the Site.

	Mercury Recovery Log		
		Hg vessel tare weight 195 lbs.	
Date	Location	Quanity= LBS	Accumulated Weight
	Site thermostat switches	10	10
	Landfill #1	2	12
	Former cell building	8	20
	Retort area	8	28
	Former cell bldg. drying shed	10	38
	Former hypochlorite area	15	53
	Former cell building	12	65
	Former cell building	13	78
	Former cell building	14	92
	Former cell building	26	118
	Former cell building Former cell building	<u>21</u> 8	139 147
	Former cell building	5	152
	Former cell building	6	158
	Former cell building	7	165
	Former cell building	7	172
	Former cell building	8	180
	Former cell building	12	192
	Former cell building	9	201
	Former cell building	2	203
	Former cell building	3	206
	Former cell building	1	207
	Former cell building	1	208
	Former cell building	1	209
5/12/2020	Former hydrogen purasiv building	1	210
5/26/2020	Former cell building	4	214
	Former cell building	1	215
		215	