

November 15, 2019

Mr. Chris Swain  
Bureau of Remediation and Waste Management  
Maine Department of Environmental Protection  
17 State House Station  
Augusta ME 04333


**Subject: Monthly Progress Report –October 2019  
Orrington Remediation Site  
Orrington, Maine**

Dear Mr. Swain:

This Monthly Progress Report is submitted to Maine Department of Environmental Protection (DEP) in compliance with reporting requirements in the Board of Environmental Protection (BEP) Order (Order) effective April 3, 2014 for the Orrington Remediation Site (Site) in Orrington, Maine, which incorporates, with modifications, the Compliance Order issued by the DEP dated November 24, 2008. This Report covers the period of **October 2019** and is submitted on behalf of Mallinckrodt US LLC.

If you have questions regarding this report, please contact me at 774-284-2207.

Sincerely,



David Kelley  
Remediation Program Manager

cc: (all electronic copies)  
Kelly Bay – Director, Orrington Town Library  
Joseph Hayes- Interim Town Manager, Town of Orrington  
Alan Snell– Chairman of Board of Selectman, Town of Orrington  
Patricia Duft – Mallinckrodt US LLC  
Susanne Miller – Maine DEP, Bangor  
David Wright – Maine DEP

**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

**Report Date November 15, 2019**

This Monthly Progress Report is submitted to the Maine Department of Environmental Protection (DEP) documenting the activities completed by Mallinckrodt US LLC (Mallinckrodt) and/or its representatives at the Orrington Remediation Site (the Site) along with a description of upcoming activities.

**A discussion of all tasks and actions completed during the reporting period toward achieving compliance with the Order**

- The monthly Mallinckrodt – Maine DEP call was held on October 2, 2019. Plant Area Cell Building work plans were discussed along with GW monitoring and installation activities. Additional other discussions took place during the month to discuss Site activities as needed.
- Continued inspection and maintenance of site erosion and stormwater controls
- The on-site Maine DEP oversight inspector continued to participate in weekly construction meetings in which current activities as well as a two-week look ahead are discussed. The on-site inspector also continued daily emails to summarize activities to ensure all parties agree on what is planned/accomplished.
- Continued operation of the perimeter air monitoring system and meteorological station
- Stockpile operations continue to support excavation material and rail car loading
- Landfill 1 (CMI Plan – Rev2 Apr 30, 2018; DEP Conditional Approval Letter May 10, 2018; CMI Plan – Rev2 May 17, 2018 (revised to incorporate all conditions in DEP CAL)
  - no new activity
- Plant Area (Draft CMI Plan Feb 13, 2017; Phase 1 Excavation Memo Rev1 Jan 2, 2018; DEP Approval of Phase 1 Jan 9, 2018.) and Plant Area CMIP - Phase 1A (Retort-01 Area and Cell Building Pre-Trenching) work plan July 9,2019. -DEP conditional approval on July 12, 2019
  - Continued SVE system operation and groundwater monitoring
  - Continued SVE Phase II piping/well vaults installations and backfill
  - Set 2<sup>nd</sup> blower in place and started piping connections
  - Submitted 3<sup>rd</sup> Quarter Chloropicrin Report to Maine DEP on 10/31/19
- Plant Area Cell Building CMI Plan Scoping memo and associated plans August 7, 2019 :DEP conditional approval September 6, 2019.
  - Completed Cell Building slab removal and excavated to 4-foot depth
  - Prepared response to comment letter for conditional approval of Cell Building CMI Plan. Submitted to Maine DEP on 11/1/19.
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017, DEP Approval Oct 16, 2018)  
Continued to maintain erosion and sediment control measures
- Southern Cove (CMI Closure Report Jan 14, 2018, DEP Approval Aug 3, 2018)
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)

**MONTHLY PROGRESS REPORT**  
**ORRINGTON REMEDIATION SITE**  
**Orrington, Maine**  
**October 2019**

- The Short-Term CMP includes monitoring of potential remediation impacts as well as ongoing monitoring of groundwater, the GW extraction system (GWES) and Landfill 5.
- Conducted monitoring according to the Short-Term Comprehensive Monitoring Plan (CMP) and the Final GWES Design Plan during the week of October 14. October monitoring included monthly sampling of surface water and sediment, in the vicinity of the Plant Area Remediation area.
- Groundwater Final GW Extraction System (GWES) Plan Oct 16, 2017; DEP Approval Jan 9, 2018)
  - Following receipt of Maine DEP comments in the Final GWES design, submitted response and two revised drawings on Nov 6, 2018 and received Maine DEP approval on Nov 7, 2018.
  - Began Final GWES construction on December 3, 2018.
  - Updated the force-main and electrical/communication conduit alignment and provided updated site plan to Maine DEP on January 16, 2019. Maine DEP provided approval on January 17, 2019.
  - Continued coordination with Woodard & Curran treatment plant personnel for operation of Final GWES.
  - SME conducted a site visit with representative from MEGA Engineering on October 29, to discuss and plan for backup power to groundwater treatment plant and groundwater extraction systems.
  - Conducted monitoring according to the Final GWES Design Plan during the week of October 24. October monitoring represented the final round of monthly monitoring (for the first quarter of GWES operation), with analysis for additional parameters at the request of MEDEP.
  - Prepared a data summary report to transmit results of baseline water quality monitoring in the vicinity of former Landfill 1 and submitted to Maine DEP on October 18. The letter report included proposed recommendations for ongoing monitoring of extraction wells and water quality monitoring points in the vicinity of former Landfill 1.
- Groundwater at Landfills 3,4,5 (PD WP Jul 19, 2018)
  - Landfills 3-5 Bedrock Groundwater Testing Report and Extraction Design Plan (Design Plan) transmitted to Maine DEP on May 16, 2019. Maine DEP comments and conditional approval received June 13, 2019
  - On-going communication and coordination with Maine DEP for Landfills 3-5 area drilling programs.
  - SME prepared for and participated in a meeting with Maine DEP representative Chris Evans on October 23. Discussion topics included findings from Phase 1 of investigations according to the Landfills 3-5 Bedrock Groundwater Testing Report and Design Plan (Landfills 3-5 Design Plan), proposed scope for Phase 2 investigations, and Landfill 1 area baseline water quality findings and recommendations.

**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

- Groundwater Model (Model Feb 22, 2016, DEP Acceptance of Model Sept 15, 2017)
  - No new activity
- Groundwater Treatment Plant (GWTP) Operation
  - Continued to collect mercury compliance samples from Outfall 001 (once per month with analysis per USEPA Method 1631) and Outfall 002 (one sample per quarter with analysis per USEPA Method 245.1) for transport to Katahdin Analytical Services (Katahdin) for analysis per the MEPDES permit dated May 3, 2019
  - Provided support to CDM as necessary for ongoing remedial site activities including routine treatment of excavation/ construction water generated during remedial activities.
  - The average daily flow through the GWTP was 54,150 gallons with 218,281 gallons total from precipitation and construction related activities.
  - During October excavation continued around the Cell Building. Current water table levels remained around 8 feet, well below the current excavation level. Three sumps were installed which intermittently were pumped after most precipitation events
  - Submitted the September 2019 NetDMR to MEDEP on October 3, 2019
  - Submitted the September 2019 Toxheets on October 3, 2019
  - Replaced the sludge waste drop line and flushed the line to the sludge tank
  - Completed all routine maintenance.
  - Re-piped the mag chloride CoMag injection line.
  - Disposed of 2000 pounds of sludge to TSSA 2 for nonhazardous shipment
  - Provided support to Anchor QEA for their work associated with compiling Site data.
- Other Site Activities
  - Completed routine site maintenance activities

**A detailed summary of all results of sampling, tests, shipments from the Site and other data received by Mallinckrodt in the prior (previous month) reporting period pursuant to this Order**

- Air monitoring and meteorological data is collected continuously by the perimeter air monitoring system and stored in the computer system. Weekly reports are sent to Mallinckrodt. Mallinckrodt will notify the Maine DEP of exceedances in accordance with the updated notification protocol sent to Maine DEP on Aug 28, 2018. An annual report of all data for the preceding year will be submitted to DEP by March 1 of the following year.
- Unvalidated data and laboratory reports are submitted to Maine DEP via the automated database system as they are available. Data validation is conducted by TechLaw as outlined in the Maine DEP approved Data Validation Protocol dated Jan 29, 2018 and a summary of the validation results sent to Maine DEP and Mallinckrodt.
- Received laboratory analytical data from October monitoring according to the Short-Term CMP and Final GWES Design Plan. Data were submitted to Maine DEP on November 4.
- Received laboratory analytical data from October monitoring according to the Final GWES Design Plan. Data will be submitted to Maine DEP following internal quality control review.

**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

- .

**Completed Areas:**

- Landfill Ridge Area (CMI Closure Report Feb 3, 2017; DEP Acceptance Aug 21, 2017)
- Landfill 2 (CMI Closure Report Dec 21, 2017; DEP Approval Jul 2, 2018)
- Landfills 3, 4 and 5 (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Scrap Metal Yard (CMI Closure Report Jul 25, 2017; DEP Acceptance Oct 3, 2017)
- Southerly Stream (CMI Closure Report Nov 15, 2017, DEP Approval Oct 16, 2018)
  - Continue to maintain erosion and sediment control measures and cap inspections as appropriate.

**A discussion of all tasks and actions scheduled for the coming reporting period including the date for initiating and completing such activities including percent completion where applicable.**

- Continue technical discussions with Maine DEP on remediation activities and pending submittals.
- Continue to include the on-site Maine DEP oversight inspector in weekly construction meetings.
- Continue to review the on-site Maine DEP oversight inspector emails outlining planned and completed activities to ensure no miscommunication.
- Continue operation of the perimeter air monitoring system.
- Continue stockpile management of excavated materials and loading railcars for shipment
- Continue to maintain and improve erosion and sediment control measures and cap inspections as appropriate in completed areas listed above.
- Submit Site Overwinter plan to Maine DEP
- Landfill 1 (CMI Plan – Rev2 Apr 30, 2018; DEP Conditional Approval Letter May 10, 2018; CMI Plan – Rev2 May 17, 2018 (revised to incorporate all conditions in DEP CAL)
  - Monitor and Maintain restored areas as needed
- Plant Area (Draft CMI Plan Feb 13, 2017; Phase 1 Excavation Memo Rev1 Jan 2, 2018; DEP Approval of Phase 1 Jan 9, 2018.) and Plant Area CMIP - Phase 1A (Retort-01 Area and Cell Building Pre-Trenching) DEP approval on July 12, 2019
  - Maintain erosion and sediment controls.
  - SVE system operation and continue groundwater monitoring
  - Complete Phase II piping connections
  - Complete install of 2<sup>nd</sup> SVE blower and additional carbon vessel
  - Restart SVE system

**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

- Plant Area Cell Building CMI Plan Scoping memo and associated plans August 7, 2019 :DEP conditional approval September 6, 2019.
  - Conducted demolition of concrete outside Cell Building for Deadman Installation
  - Start Sheet Piling installation for Cell Building
  
- Northern Drainage Ditch (CMI Closure Report Nov 27, 2017, DEP Approval Oct 16, 2018)
  - Continue to maintain erosion and sediment control measures.
- Southern Cove (CMI Closure Report Jan 14, 2018, DEP Approval Aug 3, 2018)
  - Monitor vegetation growth and maintain as needed.
- Short-Term Comprehensive Monitoring Plan (Revised ST CMP Feb 24, 2017)
  - Conduct Short-Term CMP remediation monitoring in accordance with the approved plan
- Groundwater
  - Final GW Extraction System (GWES) Plan Oct 16, 2017; DEP Approval Jan 9, 2018)
  - Conduct monitoring according to the Short-Term CMP.
- Groundwater at Landfills 3,4,5 (PD WP Jul 19, 2018)
  - Continue investigations and testing according to the Landfills 3-5 Design Plan: Drill and install PZ-720-B1, PZ-722-B1, and PZ-724-B1.
  - Respond to DEP comments on 2018 Landfill 5 annual monitoring report letter dated March 26,2019
  
- Groundwater Model (Model Feb 22, 2016, DEP Acceptance of Model Sept 15, 2017)
  - No planned activity
  
- Groundwater Treatment Plant (GWTP) Operation
  - Continue compliance sampling of Outfall 001 and 002 per the MEPDES permit.
  - Submit October 2019 NetDMR to MEDEP.
  - Complete and submit to Maine DEP the October2019 Toxscan Report.
  - Continue Sludge tank dewatering.
  - Continue to support CDM and Sevee & Maher with ongoing remedial site activities, as needed.
  
- Other Site Activities
  - Continue routine site maintenance activities.
  - Submit response to Maine DEP comments to the 2018 Annual Perimeter Air monitoring report letter dated March 26, 2019.
- Submit back up power conceptual plan to DEP by 11/14/19.

**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

**Tasks not completed as required, original and revised completion dates, reasons for delay, actions taken to minimize the delay and any other problems or anticipated problems**

None

**As of the end of September 2019 the quantity of waste shipped is shown below:**

- **Leach Field: Soil excavation and off-site disposal is complete.**
  - A total of 14 railcars, containing 1,379 tons (TSDf weight) of non-hazardous Leach Field soils, have been shipped off site to Republic facility in Niagara Falls, New York.
- **Landfill Ridge: Soil excavation and off-site disposal is complete.**
  - A total of 564 railcars, containing 55,158 (TSDf weight) tons of non-hazardous Landfill Ridge soils, have been shipped off site.
    - 534 railcars to the Republic disposal facility in Niagara Falls, New York
    - 30 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- **Scrap Metal Yard: Soil excavation and off-site disposal is complete.**
  - A total of 413 railcars, containing 40,556 tons (TSDf weight) of non-hazardous Scrap Metal Yard soils, have been shipped off site
    - 412 railcars to the Republic disposal facility in Niagara Falls, New York
    - 1 railcar to the US Ecology Stablex disposal facility in Quebec, Canada.
- **Northern Drainage Ditch: Soil excavation and off-site disposal is complete.**
  - A total of 307 railcars, containing 29,440 tons (TSDf weight) of non-hazardous Northern Drainage Ditch soils, have been shipped off site.
    - 307 railcars to the Republic disposal facility in Niagara Falls, New York
    - 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- **Southerly Stream: Soil excavation and off-site disposal is complete.**
  - A total of 112 railcars, containing 10,583 tons (TSDf weight) of non-hazardous Southerly Stream soils, have been shipped off site.
    - 102 railcars to the Republic disposal facility in Niagara Falls, New York
    - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- **Landfill 2: Soil excavation and off-site disposal is complete.**
  - A total of 441 railcars containing Landfill 2 soils have been shipped off site to date.
    - 118 railcars of 11,557 tons (TSDf weight) of non-hazardous Landfill 2 soils
      - 108 railcars to the Republic disposal facility in Niagara Falls, New York
      - 10 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
    - 323 railcars containing 31,497 tons (Site weight) of hazardous (listed waste) soils to the US Ecology Stablex disposal facility in Quebec, Canada
- **Southern Cove: Sediment removal and off-site disposal is complete.**
  - A total of 190 railcars containing 18,548 tons (TSDf weight) of non-hazardous Southern Cove sediments, have been shipped off site.
    - 190 railcars to the Republic disposal facility in Niagara Falls, New York
    - 0 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.

**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

- **Plant Area Phase 1: Soil excavation and shipments are complete**
  - A total of 303 railcars containing 29,490.73 tons (TSDf weight) of non-hazardous soils have been shipped from the Site:
    - 283 railcars to the Republic disposal facility in Niagara Falls, New York
    - 20 railcars to the US Ecology Stablex disposal facility in Quebec, Canada.
- **Plant area Phase 1 A and Cell Building Soils excavation and shipments are ongoing**
  - In October 50 rail cars of Plant Area Phase 1 A and Cell Building soils were shipped off site
    - 1 rail cars containing 1088.10 tons of non-hazardous soils( site weight)
    - 39 rail cars containing 3799.55tons of Hazardous soils( site weight)
  - A Total of 127 rail cars of Plant Area Phase 1 A and Cell Building soils have been shipped of site to date
    - 36 railcars containing 3544.90tons of non- hazardous soils ( site weight)
      - 36 railcars to the Republic disposal facility in Niagara Falls, New York
    - 91 railcars containing 8864.30 tons of hazardous Soils(site weight)
      - 91 railcars to the US Ecology Stablex disposal facility in Quebec, Canada
- **Landfill 1: Soil excavation and shipments Complete.**
  - A total of 886 railcars of Landfill 1 soils have been shipped off site.
    - 676 railcars containing 66,111.70 tons (TSDf weight) of non-hazardous Landfill 1 soils
    - 676 railcars to the Republic disposal facility in Niagara Falls, New York
    - 210 railcars containing 20,506.1 tons (TSDf weight) of hazardous Landfill 1 soils
    - 210 railcars to the US Ecology Stablex disposal facility in Quebec, Canada
- **General Debris**
  - Metals, AIM Recycle Metals 19,780lbs 10/11/19
    - Total Mercury Sample A= ND
    - Total Mercury Sample B= ND
  - Metals, AIM Recycle Metals 22,660lbs 10/11/19
    - Total Mercury Sample A= 0.009
    - Total Mercury Sample B= ND
- **GWTP Sludge**
  - Disposed of 2000 pounds of sludge to TSSA# 2 For Non-hazardous disposal

**Maine Hazardous Waste Fees**

Under the DEP Hazardous Waste Transporter Program, EQ Northeast, Inc. pays \$60/ton to the Maine Hazardous Waste Fund for hazardous wastes transported and disposed off-site. **As of March**



**MONTHLY PROGRESS REPORT  
ORRINGTON REMEDIATION SITE  
Orrington, Maine  
October 2019**

**31, 2019, the total paid under this program is \$3,118,368.00 ( by rail) and \$ 1,800.00 (by Truck)**

- The 2<sup>nd</sup> Quarter 2017 report lists 13,150.65 tons of hazardous soil transported by rail and disposed off site for a total fee of \$789,039 which was paid 9/28/17.
- The 3<sup>rd</sup> Quarter 2017 report lists 14,125.95 tons of hazardous soil transported by rail and disposed off site for a total fee of \$847,557 which was paid 12/1/17.
- The 4<sup>th</sup> Quarter 2017 report lists 4,190.10 tons of hazardous soil transported by rail and disposed off site for a total fee of \$251,406 which was paid.
- On Nov 13, 2017 an additional 30 tons of hazardous waste was transported by truck and disposed off site for a total fee of \$1,800.
- The 1<sup>st</sup> Quarter 2018 report lists 0 tons of hazardous soil transported and disposed off site.
- The 2<sup>nd</sup> Quarter 2018 report lists 4,288.20 tons of hazardous soil transported by rail and disposed off site for a total fee of \$257,292 which was paid 8/22/18.
- The 3<sup>rd</sup> Quarter 2018 report lists 8,4170.10 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 505,026.00
- The 4<sup>th</sup> Quarter 2018 report lists 7800.08 tons of hazardous soils transported by rail and disposed of off site for a total fee of \$ 468,048.00

Maine Statute 1319-I requires transporters of regulated hazardous materials (per 49 CFR 172.101) by rail to pay 15 cents/ton on the shipments. As of March 31, 2019, the total paid under this requirement is \$ **\$43,058.58**

**Additional information regarding the progress of the work**

- BeyondHoltraChem.com is periodically updated to reflect ongoing site activities.
- The *On The Penobscot* newsletter is issued periodically to update area residents on the Site.